Regina Rail Relocation Project
Schedule

Task	Duration	2020				2021				2022				2023				2024				2025				2026				2027				2028	
	Year	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2
Project Start-Up	0.75																																		
Create internal project team	0.75																																		
Develop Project Scope	0.75																																		
Negotiation with CP and CN	0.75																																		
Issue RFP and Select Consultant	0.25																																		
Negotiation with External Stakeholders	0.5																																		
Negotiation with Internal Stakeholders	0.5																																		
30% Design	2																																		
Option Evaluation	0.5																																		
Detailed Route Selection	0.5																																		
Geotechnical Investigation	0.25																																		
Survey	0.25																																		
Land Acquisition	2																																		
Public Consultation	1.75																																		
Utility Investigation	1.5																																		
Environmental Assessment	1.5																																		
Permitting	1.5																																		
CN/CP Mainline/Switching Operation Plan	1																																		
Mainline Track 30% Design	1																																		
All Connection Track 30% Design	0.5																																		
CN/CP Track 30% Design Approval	0.25																																		
30% Drawing Package	0.25																																		
Class 3 Cost Estimate	0.25																																		
Project Funding	2.25																																		
Identify Funding Sources																																			
Obtain Funding																																			
Detail Design	2																																		
Mainline Track Detail Design	2																																		
All Connection Tracks Detail Design	1																																		
Crossing Design	0.5																																		
Signal Design	1																																		
Land Acquisition	2																																		
Public Consultation	2																																		
Utility Crossing Relocation/Protection Design	2																																		
Utility Crossing Agreements	2																																		
Environmental Assessment	2																																		
Permitting	2																																		
CN/CP Agreements	0.5																																		
Issued for Review Drawing Package	0.5																																		
Issued for Review Drawing Package	0.25																																		
Issued for Construction Drawing Package	0.25																																		
Class 1 Cost Estimate	0.25																																		
Project Delivery Model Selection	0.5																																		
Select the Delivery Model	0.5																																		
Select Owner's Engineer	0.5																																		
Selection Construction Manager	0.5																																		
Construction Administration	3																																		
Construction	3																																		
Track Cut Over	0.25																																		
Total	8.25																																		